


Special working group for LCGT Roadmap



Masaki Ando
(Department of Physics,
Kyoto University)

On behalf of LCGT
special working group

LCGT Roadmap Special working group

Roadmap special working group

- Ad-hoc working group to make recommendation on the LCGT commissioning schedule.
- Open for all collaborators, nominally ~20 participants.
- Brainstorm-type meeting with free discussions.
- 14 meetings since Oct. 25, 2010.

Original Scope

- To recommend the roadmap to realize bLCGT (after iLCGT), including design, research, development, performance test, installation, and shakedown procedures.



After the external review and establishment of the system engineering office.

Current Scope

- To recommend the roadmap to realize LCGT.
- Summarize the master schedule, considering basic concepts and schedule constrains.

Task flow

Working group task flow

- Collect information
 - Project: definition of LCGT, constrains form budget and schedule
 - Science: observation targets
 - Technical feasibility:
 - technology readiness, development plan, risk factors
- Decide basic policies
- Determine a master schedule of LCGT construction
- Break down to each subsystem schedule
 - ... several iteration
- Summarize a recommendation document

Target, constraint, and basic policies

Target and constraints

LCGT baseline concept

Purpose: detection of gravitational-wave signal

- ⇒ Primary target --- NS binary inspiral
- 3km cryogenic RSE interferometer at underground site

Constraints

- Financial constraints:
 - First 3-year construction has been approved.
 - Excavation cost has been approved.
- Uncertainties in the excavation schedule.

Basic policies

Basic policies


- First priority in schedule is to achieve the bLCGT observation. Additional tasks should be minimized.
- Tight schedule to start observation run in 2017.
 - Intensive preparations are required before installation, for efficient commissioning and for reduction of technical and schedule risks.
 - All the R&Ds should be completed before installation. LCGT should not be used as a R&D facility.
- LCGT is a big project with responsibility. So best effort should be made to maximize scientific outcomes and to keep schedule.
- First km-scale interferometer leaded by the Japanese group.
 - Step-by-step construction and commissioning.

The background of the slide is a deep space image of a galaxy, possibly a spiral galaxy, with a grid of thin, light blue lines overlaid on it. The grid is composed of both horizontal and vertical lines, creating a mesh-like pattern. The galaxy's spiral arms are visible, and there are many small, bright stars scattered throughout the field of view. The overall color palette is dark, with blues, purples, and whites.

Master Schedule

Master Schedule


- **iLCGT** : Stable operation with a large-scale IFO (2010.10 - 2014.9)
 → 3km FPM interferometer at room temperature,
 with simplified vibration isolation system
 ~1 month (TBD) observation run
- **bLCGT** : Operation with the final configuration (2014.10 – 2017.3)
 → RSE, upgraded VIS, cryogenic operation
- **OBS** : Long-term observation and detector tuning (2017.4 -)



bLCGT configuration

bLCGT configuration

- Cryogenic test masses
- 3 km arm cavities
- RSE with power recycling



Type-A system

- Cryogenic test mass
Sapphire, 30kg, 20K
- Tall seismic isolator
IP + GASF + Payload
- Large cryostat



Type-C system

- Mode cleaner
Silica, 1kg, 290K
- Stack + Payload



Type-B system

- Core optics (BS, RM, ...)
Silica, 10kg, 290K
- IP + GASF + Payload
- Stack for aux. optics



Commissioning Plan

- **LCGT schedule is extremely tight.**

- We should reduce the amount of the on-site commissioning tasks.
Intensive tests are required for each sub-system before installation.
Avoid additional tasks only for intermediate steps.
Basic policy 'Do not use LCGT as an R&D facility'.

- **It is hard to test the full cryogenic test-mass system.**

- Type-A isolator test requires a large facility and a quite site.
- Cryogenic system requires long test time
for a cool-down and warm-up cycle.
- Hard to avoid technical and schedule risks.




- **Roadmap to solve these concerns.**

- Install ETMs in front of the original positions (by ~30 m)
for the room-temp. interferometer commissioning.
- Full test of the real VIS and cryogenic system at the end rooms.
- Half-cryogenic configuration step before the final bLCGT configuration.

iLCGT commissioning

iLCGT configuration

- Room-temp. test masses suspended by Type-C' isolators
- 2.97 km arm cavities
- Fabry-Perot Michelson
- Low laser power



Cryogenic system test

- Cryostat + Rad. shield duct
- Cryo-cooler
- Cryogenic payload

Type-C' system

- Test mass and Core optics (BS, FM,..) Silica, 10kg, 290K
- Seismic isolator Stack + Type-B Payload



Type-A isolator full-system test


- Room-temp. test Sapphire (?), 30kg, 290K
- Tall seismic isolator IP + GASF + Payload



bLCGT commissioning (1)

bLCGT (RSE1, RSE2)

- Room-temp. test masses
- 2.97 km arm cavities
- RSE with power recycling
- VIS upgrade for core optics



Cryogenic test mass full system test

- Cryogenic test mass
Sapphire, 30kg, 20K
- Type-A isolator
- Cryostat + cryo-cooler



Type-B system

- Core optics (BS, RM ,...)
Silica, 10kg, 290K
- IP + GASF + Payload
- Stack for aux. optics



Type-C' system


- Test mass
Silica, 10kg, 290K
- Seismic isolator
Stack + Type-B Payload



bLCGT commissioning (2)

bLCGT (Half cryogenic)

- ETM: Cryogenic (20K)
- ITM: Room temperature
- 3 km arm cavities
- RSE with power recycling



Cryogenic test mass

- Cryogenic test mass
Sapphire, 30kg, 20K
- Type-A isolator
- Cryostat + cryo-cooler



Type-B system

- Core optics (BS, RM, ...)
Silica, 10kg, 290K
- IP + GASF + Payload
- Stack for aux. optics



Type-C' system


- Test mass
Silica, 10kg, 290K
- Seismic isolator
Stack + Type-B Payload



bLCGT configuration

bLCGT configuration

- Cryogenic test masses
- 3 km arm cavities
- RSE with power recycling



Type-A system

- Cryogenic test mass
Sapphire, 30kg, 20K
- Tall seismic isolator
IP + GASF + Payload



Type-C system

- Mode cleaner
Silica, 1kg, 290K
- Stack + Payload





Type-B system

- Core optics (BS, RM, ...)
Silica, 10kg, 290K
- IP + GASF + Payload
- Stack for aux. optics



Draft Schedule



Observation runs

•Step-by-step commissioning plan

- Observation or engineering run is planned at each step.
 - Test of full detector system including a data-processing.
 - Detector characterization on long-term stability.
 - Development of data-analysis pipelines.

Observable range for NS binary inspiral

Fundamental noise limit


| | | |
|----------------|---------|---|
| iLCGT | 29 Mpc | FPM, Low power, 10kg Silica, Temp: 300K |
| Half cryogenic | 89 Mpc | RSE, Low power, 10kg Silica, Temp: 20K + 300K |
| Final bLCGT | 273 Mpc | RSE, High power, 30kg Sapphire, Temp: 20K |


(Source at optimal direction, Threshold : SNR 8)

•Tight schedule

- First priority is to operate LCGT with the final configuration.
- Refrain from spending too much time for the intermediate runs.

Sensitivity





Discussions

Before the External Review

Plan before the external review

- **iLCGT**

- Installation of **Type-A isolators** for the test masses for the room-temp. interferometer operation.
- Crumping of the isolator above the payload.

- **Early phase in bLCGT**

- Installation of RSE and upgrade of isolators.
- Operation of the room-temp. interferometer as a full system.

- **Latter phase in bLCGT**

- **Replacement** of the test-mass payload and vacuum system to the cryogenic payload and cryostat.
- Installation of the radiation shield ducts.
- Operation of the cryogenic interferometer as a full system.

External Review Comments

Recommendations by the external review committee

- **Use Type-B system in the iLCGT room-temp. operation**
 - Reduce technical risks using the experiences by TAMA-SAS.
 - Earlier start of commissioning.
- **Avoid replacement of isolation systems after installation**
 - Reduce the additional tasks.
 - Shorten the total commissioning time to realize the final LCGT.
- **Abandon the two-layer structure**
 - Big hole will be convenient for the possible future upgrades.
 - Risk management for vibration isolation system.
- **Early start of full-system test for the Type-B isolator**
 - Gain technical feasibility.
- **Consider about observation run with the room-temp. IFO.**
- **Consider about a half cryogenic step before the full configuration.**

Current Plan

Advantages in the current plan

- **Earlier start of the interferometer commissioning**
 - Type-C' : a simple isolation system based on the experiences in TAMA.
 - Replacement after installation is minimized.
- **Full-system test of the isolator and cryogenic system**
 - Real-system test at the site in parallel to the IFO commissioning.
 - Reduction of the technical risks and compression of the total schedule.
 - Smooth upgrade to the half-cryogenic configuration.

Options

- **Earlier full system test of the Type-B isolator at the site**
 - Test using some of the core optics.
 - Reduce the technical jump from the Type-C' isolator.
 - Gain experiences for the Type-A isolator.
- **Flexibilities in the commissioning plan**
 - More challenging plans depending on the development status.
 - Any ideas to accelerate the schedule.

Summary

Roadmap special working group


- Summarized information on the project target and constraints.
- Determined the basic policies.
- Made a master schedule for the LCGT commissioning.

Next steps

- Will complete the working group after summarizing a recommendation document.
- Detailed discussions on the roadmap will be led by the SEO.

Backups

Sensitivity




IR = 29/17Mpc (TypeA/B/Bstack, 20W/3W), 21/11Mpc (TypeB-fix, 20W/3W)

Detection probability

Detection probability
in one-year observation


⇒ Success probability
of the LCGT project

| | IR | DP |
|--------|---------|--------|
| BRSE | 114 Mpc | 99.6 % |
| VRSE-B | 112 Mpc | 99.4 % |
| VRSE-D | 123 Mpc | 99.9 % |
| DRSE | 132 Mpc | 99.9 % |



Assume
Poisson distribution

Schedule



iLCGT

Tunnel, Vacuum system,
Laser, Input optics,
Suspension,
Fabry-Perot-Michelson
interferometer
Control and DAQ system

bLCGT

Power-recycling, RSE
Cryogenics
Sensitivity and stability

Observation

Master Schedule

Draft for discussion

• 6 Milestones

| Stage | Phase | Name | Period | Scope |
|--|-------|------|------------------|-------------------------|
| iLCGT | 0 | EAF | 2011.4 - 2013.3 | Excavation and Facility |
| | 1 | FPM | 2013.4 - 2014.9 | Operation of FPM IFO |
| bLCGT | 2 | RSE1 | 2014.10 - 2015.6 | RSE operation |
| | 3 | RSE2 | 2015.7 - 2016.3 | Upgrade of VIS |
| | 4 | CRSE | 2016.4 - 2017.3 | Cryogenic system |
| OBS | 5 | OBS | 2017.4 - | Observation and tuning |
| <div> <div>2011</div> <div>2012</div> <div>2013</div> <div>2014</div> <div>2015</div> <div>2016</div> <div>2017</div> </div> | | | | |

