


Special working group for LCGT Roadmap



Masaki Ando
(Department of Physics,
Kyoto University)

On behalf of LCGT
special working group

LCGT Roadmap Special working group

Roadmap special working group

- Special working group to make recommendation on the LCGT commissioning schedule.
- Open for all collaborators, nominally ~20 participants.
- Brainstorm-type meeting with free discussions.
- 16 meetings since Oct. 25, 2010.

Original Scope

- To recommend the roadmap to realize **bLCGT** (after **iLCGT**), including design, research, development, performance test, installation, and shakedown procedures.



After the external review and establishment of the system engineering office (SEO).

Current Scope

- To recommend the roadmap to realize **LCGT**.
- Summarize the **master schedule**, considering basic concepts and schedule constrains.

Task flow

Working group task flow

- Collect information
 - Project: definition of LCGT, constrains form budget and schedule
 - Science: observation targets
 - Technical feasibility:
 - technology readiness, development plan, risk factors
- Decide basic policies
- Determine a master schedule of LCGT construction
- Break down to each subsystem schedule
 - ... several iteration
- Summarize a recommendation document



Target, constraint, and basic policies

Target and constraints

LCGT baseline concept

Purpose: detection of gravitational-wave signal

⇒ Primary target --- NS binary inspiral

3km cryogenic RSE interferometer at underground site

Constraints

- Financial constraints:

 - First 3-year construction has been approved.

 - Excavation cost has been approved.

- Uncertainties in the excavation schedule.

Basic policies

Basic policies

- First priority in schedule is to achieve the bLCGT observation. Additional tasks should be minimized.
- Tight schedule to start observation run in 2017.
 - Intensive preparations are required before installation, for efficient commissioning and for reduction of technical and schedule risks.
 - All the R&Ds should be completed before installation. LCGT should not be used as a R&D facility.
- LCGT is a big project with responsibility. So best effort should be made to maximize scientific outcomes and to keep schedule.
- First km-scale interferometer led by the Japanese group.
 - Step-by-step construction and commissioning.




Master Schedule

Master Schedule

- **iLCGT** : Stable operation with a large-scale IFO (2010.10 - 2014.9)
 - 3km FPM interferometer at room temperature, with simplified vibration isolation system
 - ~1 month (TBD) observation run
- **bLCGT** : Operation with the final configuration (2014.10 – 2017.3)
 - RSE, upgraded seismic isolator, cryogenic operation
- **OBS** : Long-term observation and detector tuning (2017.4 -)


Delay in excavation start → schedule should be updated



bLCGT configuration

bLCGT configuration

- Cryogenic test masses
- 3 km arm cavities
- RSE with power recycling



Type-A system

- Cryogenic test mass
Sapphire, 30kg, 20K
- Tall seismic isolator
IP + GASF + Payload
- Large cryostat



Type-C system

- Mode cleaner
Silica, 1kg, 290K
- Stack + Payload



Type-B system

- Core optics (BS, RM, ...)
Silica, 10kg, 290K
- IP + GASF + Payload
- Stack for aux. optics



Commissioning Plan

- **LCGT schedule is extremely tight.**

- We should reduce the amount of the on-site commissioning tasks.
Intensive tests are required for each sub-system before installation.
Avoid additional tasks only for intermediate steps.
Basic policy 'Do not use LCGT as an R&D facility'.

- **It is hard to test the full cryogenic test-mass system.**

- Type-A isolator test requires a large facility and a quiet site.
- Cryogenic system requires long test time
for a cool-down and warm-up cycle.
- Hard to avoid technical and schedule risks.




- **Roadmap to solve these concerns.**

- Install ETMs in front of the original positions (by ~30 m)
for the room-temp. interferometer commissioning.
- Full test of the real VIS and cryogenic system at the end rooms.
- 'Half-cryogenic' configuration step before the final bLCGT configuration.

iLCGT commissioning

iLCGT configuration

- Room-temp. test masses suspended by Type-C' isolators
- 2.94 km arm cavities
- Fabry-Perot Michelson
- Low laser power ($\sim 3\text{W}$)



Cryogenic system test

- Cryostat + Rad. shield duct
- Cryo-cooler
- Cryogenic payload (optional)

Type-C' system

- Test mass and Core optics (BS, FM,..) Silica, 10kg, 290K
- Seismic isolator Stack + Type-B Payload



Type-A isolator full-system test


- Room-temp. test Sapphire (?), 30kg, 290K
- Tall seismic isolator IP + GASF + Payload



bLCGT commissioning (1)

bLCGT (RSE1, RSE2)

- Room-temp. test masses
- 2.97 km arm cavities
- RSE with power recycling
- VIS upgrade for core optics




Cryogenic test mass full system test

- Cryogenic test mass
Sapphire, 30kg, 20K
- Type-A isolator
- Cryostat + cryo-cooler



Type-B system

- Core optics (BS, RM, ...)
Silica, 10kg, 290K
- IP + GASF + Payload
- Stack for aux. optics



Type-C' system


- Test mass
Silica, 10kg, 290K
- Seismic isolator
Stack + Type-B Payload



bLCGT commissioning (2)

bLCGT (Half cryogenic)

- ETM: Cryogenic (20K)
- ITM: Room temperature
- 3 km arm cavities
- RSE with power recycling



Cryogenic test mass

- Cryogenic test mass
Sapphire, 30kg, 20K
- Type-A isolator
- Cryostat + cryo-cooler



Type-B system

- Core optics (BS, RM, ...)
Silica, 10kg, 290K
- IP + GASF + Payload
- Stack for aux. optics



Type-C' system


- Test mass
Silica, 10kg, 290K
- Seismic isolator
Stack + Type-B Payload



bLCGT configuration

bLCGT configuration

- Cryogenic test masses
- 3 km arm cavities
- RSE with power recycling



Type-A system

- Cryogenic test mass
Sapphire, 30kg, 20K
- Tall seismic isolator
IP + GASF + Payload



Type-C system

- Mode cleaner
Silica, 1kg, 290K
- Stack + Payload




Type-B system

- Core optics (BS, RM, ...)
Silica, 10kg, 290K
- IP + GASF + Payload
- Stack for aux. optics



Master Schedule



Type-A,B,C system development →

System construction and test →

Type-C' installation and shakedown →

Type-A,B construction and test →

Cryostat + Cryo-payload Prototype test →

Type-A, B installation and shakedown →

Room-temperature IFO commissioning →

Cryogenic full system installation and shakedown

Half-cryogenic operation

Full-cryogenic operation

Observation and tuning

Observation runs

• Step-by-step commissioning plan

- Observation or engineering run is planned at each step.
 - Test of full detector system including a data-processing.
 - Detector characterization on long-term stability.
 - Development of data-analysis pipelines.

Observable range for NS binary inspiral

Fundamental noise limit


iLCGT	29 Mpc	FPM, Low power, 10kg Silica, Temp: 300K
Half cryogenic	89 Mpc	RSE, Low power, 10kg Silica, Temp: 20K + 300K
Final bLCGT	273 Mpc	RSE, High power, 30kg Sapphire, Temp: 20K

(Source at optimal direction, Threshold : SNR 8)

• Tight schedule

- First priority is to operate LCGT with the final configuration.
- Refrain from spending too much time for the intermediate runs.

Sensitivity



By K.Somiya



Discussions

Before the External Review

Plan before the external review

- **iLCGT**

- Installation of Type-A isolators for the test masses for the room-temp. interferometer operation.
- Crumping of the isolator above the payload.

- **Early phase in bLCGT**

- Installation of RSE and upgrade of isolators.
- Operation of the room-temp. interferometer as a full system.

- **Latter phase in bLCGT**

- Replacement of the test-mass payload and vacuum system to the cryogenic payload and cryostat.
- Installation of the radiation shield ducts.
- Operation of the cryogenic interferometer as a full system.

External Review Comments

Recommendations by the external review committee

- **Use Type-B system in the iLCGT room-temp. operation**
 - Reduce technical risks using the experiences by TAMA-SAS.
 - Earlier start of commissioning.
- **Avoid replacement of isolation systems after installation**
 - Reduce the additional tasks.
 - Shorten the total commissioning time to realize the final LCGT.
- **Abandon the two-layer structure**
 - Big hole will be convenient for the possible future upgrades.
 - Risk management for vibration isolation system.
- **Early start of full-system test for the Type-B isolator**
 - Gain technical feasibility.
- **Consider about observation run with the room-temp. IFO.**
- **Consider about a half cryogenic step before the full configuration.**

Current Plan

Advantages in the current plan

- **Earlier start of the interferometer commissioning**
 - Type-C' : a simple isolation system based on the experiences in TAMA.
 - Replacement after installation is minimized.
- **Full-system test of the isolator and cryogenic system**
 - Real-system test at the site in parallel to the IFO commissioning.
 - Reduction of the technical risks and compression of the total schedule.
 - Smooth upgrade to the half-cryogenic configuration.

Options

- **Earlier full system test of the Type-B isolator at the site**
 - Test using some of the core optics.
 - Reduce the technical jump from the Type-C' isolator.
 - Gain experiences for the Type-A isolator.
- **Flexibilities in the commissioning plan**
 - More challenging plans depending on the development status.
 - Any ideas to accelerate the schedule.

Issues (1/2)

Mirror and mode-matching issues

- **Different arm length and mirrors between iLCGT and bLCGT**
 - iLCGT: Flat-7km silica mirror. Longer PRC by 26.6m
 - bLCGT: 1.6km-1.9km sapphire mirror.
 - Mode mismatching in iLCGT and bLCGT
 - Require replacement of recycling and folding mirrors in the bLCGT stage.
- **Auxiliary optics for ITM**
- **Beam from ITM-AR surface.**

Backup Options

(1) Place ITM at original place in iLCGT with room-temp. tank

- Use Type-C' isolator in this configuration.
- Replace to cryostat in bLCGT stage.

(2) Place ITM in cryostat in iLCGT

- Use Fixed type-B payload.
- Replace to Type-A isolator in the full-cryogenic stage.

Issues (2/2)

Update of the 'master schedule' is necessary

- **There is an uncertainties in the excavation schedule.**
- **No sufficient iterations with sub-system bottom-up plans**

Summary

Roadmap special working group

- Summarized information on the project target and constraints.
- Determined the basic policies.
- Proposing a master schedule for the LCGT commissioning.

Next steps

- Will complete the working group after summarizing a recommendation document.
- Detailed discussions on the commissioning plan will be led by the SEO (System Engineering Office).