# Report of SEO

# SEO

= System Engineering Office, chaired by PM (project manager)

# Task of SEO

- = to manage the project schedule, budget and commissioning sequence, according to the guideline decided by Executive Office (EO).
- = to prepare the issues to be discussed in Chief Meeting
- = to request tasks to each sub-group
- = to decide the issues given by each sub-group and by Chief Meeting
- = to moderate the boundary issues between sub-groups
- = to distribute necessary information to all sub-groups

### Task of SEO members

	Scheduling	Budget	Installation*	Commissioning** (incl. two hours lock)	Other task
Y. Saito, chair (PM)			on-site scheduling		warehouse for storage
M. Ohashi (Deputy PM)		overall budget (incl. tunnel)	overall manage		
S. Kawamura (Deputy PM)	input/output optics	Input/output optic	input/output optics	overall manage	
M. Ando	overall roadmap (incl. operation)			co-organizer, categorizing processes	risk management, bKAGRA design
S. Miyoki		tunnel facilities	on-site scheduling		public relations
K. Somiya		overall budget	man-power count		sensitivity evaluation
T. Suzuki	cryo-payload	cryo-payload	cryo-payload	cryo-payload	
Y. Aso					management of NAOJ task

\* All components to be installed inside vacuum are set, and the system is pump-downed to the required pressure. The components to be installed outside vacuum are fixed where they are to be located.

\*\* After installation, the beam is switched on, and then all the components are being tuned for interferometer performance.

# Meetings, SEO member attending

meeting		contents	frequency	ncy Attending member form SEO		
	EO meeting	Overall schedule and budget, administration	weekly	Y. Saito, M. Ohashi, S. Kawamura, M. Ando		
	SEO meeting	Breakdown of EO items Decision of chief meeting items	biweekly	All members of SEO		
Chief meeting		Reports by sub-groups Discussion of pending items	biweekly	All members of SEO		
sub-group meeting		contents	frequency	Attending member form SEO		
	Tunnel excavation	Progress report Requirements from/to KAGRA	weekly	M. Ohashi, S. Miyoki, Y. Saito,		
Tunnel facilities		Construction of electricity, ventilation	monthly	M. Ohashi, S. Miyoki, Y. Saito,		
	Cryo-payload	Overall design of cryogenic payload	weekly	T. Suzuki, K. Somiya, M. Ohashi		
Input/output optics Main interferometer		Installation and commissioning schedule	optional	S. Kawamura, K. Somiya		
		Beam optics design	optional	M. Ando, K. Somiya, Y. Saito		
	Mirror	Fabrication and evaluation	weekly	optional		
other meeting		contents	frequency	Attending member form SEO		
	PAB	Program advisory board	twice/year	All members of SEO		
	Collaborator meeting	Internal/International collaborator meeting	twice/year	All members of SEO		
Face to face meeting		International collaborator meeting	twice/year	All members of SEO		

#### Man-power\* in each sub-group (still re-arranging now)

\*management, theory, simulation, .. are not included.

		head count		full-time	equivalent	requested		
							after 2015	
		2012 Aug	2013 Oct	2012 Aug	2013 Dec	until 2015 Dec	Dec	
TUN	Tunnel	5	5	0.8	1.8	5	0	
FCL	Facility		5		2.5	4	2	
VAC	Vacuum	5	1	2.0	0.8	5	2	
CRY	Cryogenics	14	9	2.8	5.4	11	12	
VIS	Vibration Isolation	7	11	2.4	2.8	6	6	
MIR	Mirror	2	2	1.0	1.0	5	3	
LAS	Laser	2	2	0.2	0.2	3	4	
MIF	Main-Interferometer	12	5 (MIF) 14 (DetChar)	0.9	0.8 (MIF) 0.9 (DetChar)	8 (MIF) 5 (DetChar)	17 (MIF) 4 (DetChar)	
100	Input/Output Optics	14	19	0.5	4.5	3	3	
AOS	Auxiliary Optics	13	10	0.9	3.6	6	6	
AEL	Analog Electronics		2		1.0	5	5	
DGS	Digital System	6	3	2.1	1.2	10	10	
DMG	Data Management	8	12	3.4	2.1	5	5	
DAS	Data Analysis		22		9.0	15	25	
GIF	Geophysics Interferometer	3	3	0.4	0.4	1	1	
		91	120	17.4	33.9	97	105	

# Onsite installation of iKAGRA: 2014-2015

	2013			2014				2015			
	III	IV			II		IV	I	II		IV
electricity					wiring						
ventilation					duct						
drainage					tubing						
crane					girder						
hanging anchor					drilling						
dust prevention coating	tur	nnel excava	tion			laser room	c-room				
clean booth						laser room	c-room, e-	room			
network and PHS											
arm tube											
laying a chalk line											
carrying and anchoring											
flange fastening/leak test											
chamber											
marking											
anchoring					cryo		other ch	nambers			
mirror suspension							Туре-	ype-C, Type-Bp, BS in			
							lasor	PMC to			
input/output optics							setup	MC			
optical baffle (arm)						during flar	ge fastenin	g/arm			
target monitor (arm)					during flar	flar ge fastening/arm				I	
vac pump						bidding	during flan	ge fastenin	g/arm		
		F	- eb 20	<b>.</b> )14		Oct 2	2014				Dec 2015
				-		Start inpu	ut-optics in	stallation			iKAGRA ob
						EVO	014		•		
							.014				

Onsite installation of iKAGRA: 2014-2015



# Onsite installation of iKAGRA: 2014-2015



Onsite installation of iKAGRA: 2014-2015



# Appendix; for your reference















**Installing Schedule:** 

Tunnel excavation will be finished by Mar 2014.

But, *floor/wall finish, construction of electric power supply system* and *ventilation system* takes some time after Mar. 2014.

>>>installation schedule is to be matched with civil engineering one.

#### first science run in **FY2017**



#### first science run in FY2017

VIS (vibration isolation system):

1) installation of Type-Bp system in PRM (moved from iKAGRA).

2) set-up and test of Type-B system in SR2. SR3, SRM (re-assembling Type-Bp of iKAGRA) >>>schedule after iKAGRA operation is to be fixed.

>>>cost reduction of Type-B system is being discussed.









#### first science run in FY2017

VAC, VIS, MIF:

1) layout of SRM (Type-B payload) and PRM (Type-Bp payload)

>>>tolerance of vacuum chamber alignment

>>>limit of remote-controlled positioning by using suspension system

2) layout of signal extraction

>>>output-mode matching mirror (OMM), output mode cleaner (OMC) being designed. >>>discuss re-using of TAMA300 vacuum chamber.

