



# The GW research in Japan - Current Status of KAGRA -

Masaki Ando (Univ. of Tokyo / NAOJ)  
on behalf of the KAGRA collaboration





# KAGRA Collaboration



KAGRA collaboration:  
~250 members from  
~60 Universities or  
Institutes



Designed by S. Miyoki

- KAGRA Overview
- iKAGRA status
- Planning for bKAGRA



# KAGRA (かぐら)

Large-scale Cryogenic Gravitational-wave Telescope  
2<sup>nd</sup> generation GW detector in Japan



## Large-scale Detector

Baseline length: 3km

High-power Interferometer

## Cryogenic interferometer

Mirror temperature: 20K

## Underground site

Kamioka mine,  
1000m underground



- Observe more than 1 event/yr GW event with 90% probability.
- Start observation in FY2017.



- Most promising GW source would be NS binaries.

We need

(i) Observation range:  $\geq 115\text{Mpc}$  (sky-average)

(ii) Duty factor :  $\geq 80\%$

for 1 event/yr detection rate with 90% probability,

※ Obs range with fundamental noise shall be 128Mpc+  
with a safety factor for technical noise being 10%.




- **Underground facility** to reduce seismic noise.
  - More than 300m from ground surface.
  - Possible reduction of Newtonian noises.
- **Cryogenic operation** to reduce mirror thermal noise.
  - 23kg Sapphire substrates for high quality cryo-mirrors.
  - 1.6mm Sapphire rod suspensions for heat extraction.
  - Decent input power to cool down the mirrors (55-80W).
- **Quantum noise reduction**
  - Slight SRC detuning to increase obs range of NS binaries.
  - Broad bandwidth for high parameter estimation accuracy.
  - DC readout with optimal readout phase.



# KAGRA Configuration


## Input/Output Optics

- Beam Cleaning and stab.
- Modulator, Isolator
- Fixed pre-mode cleaner
- Suspended mode cleaner  
Length 26 m, Finesse 500
- Output MC
- Photo detector



## Laser Source

- Wavelength 1064 nm
- Output power 180 W
- High-power MOPA




## Main Interferometer

- 3 km arm cavities
- RSE with power recycling  
DC readout scheme
- Cryogenic test masses  
Sapphire, 20K
- 'Type-A' vibration isolator  
Cryostat + Cryo-cooler
- Room-temp. Core optics  
(BS, PRM, SEM, ...)



# KAGRA Fundamental Sensitivity Limit

Observation range of **148Mpc** for NS binary mergers.  
→ Satisfies the requirement (128Mpc+)



# Duty Factor Breakdown

The overall duty factor is **80%** → satisfies the requirement

|                                  | Loss (days)    | Repetition (1/yr) |
|----------------------------------|----------------|-------------------|
| <b>(A) Maintenance</b>           |                |                   |
| long                             | 60             | 0.5               |
| medium                           | 5              | 1                 |
| short (adjustment)               | 0.5            | 12                |
| <b>(B) Malfunctions</b>          |                |                   |
| laser exchange                   | 4              | 0.2               |
| digital system error             | 4              | 1                 |
| circuit malfunction              | 4              | 1                 |
| facility accident                | 4              | 1                 |
| suspension break                 | 50             | 0.2               |
| data server exchange             | 1              | 0.5               |
| local sensor error               | 1              | 0.5               |
| <b>(C) Interferometer unlock</b> | 0.91 hours/day |                   |

By K. Somiya (External Review 2015)



## Underground site at Kamioka, Gifu prefecture

Facility of the Institute of Cosmic-Ray Research (ICRR), Univ. of Tokyo.



Neutrino

Super Kamiokande, Kamland

Dark matter

XMASS

Gravitational wave

CLIO, KAGRA

Geophysics

Strain meter

- 220km away from Tokyo
- 1000m underground from the top of the mountain. (Near Super Kamiokande)
- 360m altitude
- Hard rock of Hida gneiss (5 [km/sec] sound speed)

# Comparison of 2<sup>nd</sup> Generation IFOs




|                            | 2 <sup>nd</sup> -generation detectors                     |                  |                          | 3 <sup>rd</sup> generation |
|----------------------------|---|------------------|--------------------------|----------------------------|
|                            | <b>aLIGO</b>  | <b>Ad. VIRGO</b> | <b>KAGRA</b>             | <b>ET</b>                  |
| Observation                | ~ 2015  | ~ 2016           | ~ 2017                   | ~ 2026                     |
| Site                       | Surface<br>Hanford,<br>Livingstone (India)                | Surface<br>Pisa  | Underground<br>Kamioka   | Underground<br>3 IFOs      |
| Baseline                   | 4 km  | 3 km             | 3 km                     | 10 km                      |
| Obs. Range <sup>(*1)</sup> | 306 Mpc   | 243 Mpc          | 237 Mpc <sup>(*2)</sup>  | 3 Gpc                      |
| IFO config.                | Broadband RSE   | Detuned RSE      | RSE<br>(Variable tuning) | RSE Xylophone              |
| TN reduction               | Large beam, Low mech-loss<br>mirror, Thermal compensation |                  | Cryogenic                | Cryogenic                  |
| 1 <sup>st</sup> stage VIS  | Active  | Passive          | Passive                  | Passive                    |

(\*1) Obs. Range for NS-NS binary mergers, Optimal direction and polarization, SNR>8.

(\*2) Number may be changed.



# Sensitivity Comparison



# Project Status




# KAGRA Overall Schedule

- **iKAGRA** (2010.10 – 2016.3)

Michelson interferometer


- Baseline 3km room temp.
- Operation of total system with simplified IFO and VIS.



- **bKAGRA** (2016.4 – 2018.3)

Operation with full config.

- Final IFO+VIS configuration
- Cryogenic operation.



- Scope

- To confirm the operational scheme of 3-km baseline interferometer, the environmental condition, and layout accuracy inside the tunnel.
- To gain understandings and experiences necessary for the observation with the final bKAGRA interferometer.




- Targets

- (1) 1-month obs., no requirement for sensitivity
- (2) Full system test of data acquisition, transfer, and storage.
- (3) First data-analysis and test of detector characterization.
- (4) Check the environmental condition and layout accuracy.
- (5) Preparation for cryogenic and vibration-isolation systems.



# iKAGRA Configuration

- 3-km Michelson IFO at Room temp.
- 1 month obs. with DAQ and data analysis.



# Press Conference and Ceremony



- Press conference and ceremony for the 1<sup>st</sup>-phase completion of experimental facility (Nov. 6<sup>th</sup>, 2015).  
→ Appear in most of major medias (TV news, Newspaper).



Photo from ICRR Web site



Asahi Newspaper Digital



Mainichi Newspaper Web



# Short Summary of iKAGRA Status




- Preparation of **experimental facility** (Tunnel, Facility, Vacuum and Cryogenic systems) is almost completed.
- Installation of **Input Optics** (Laser source, PMC, Input Mode Cleaner, Input Faraday Isolator) are being finished.
- Test hanging of **Vibration Isolation system** is mostly finished. Installation to the vacuum tank (PR2, PR3, BS, End Test Masses) will start soon.
- **Mirrors** for iKAGRA are ready. **Auxilliary Optics** and **Analog Circuits** for IFO are being ordered and assembled.
- **Digital system, Data Management System** are being ready.  
→ Data can be monitored at the surface building.
- **Data analysis** tools are under development.

## ICRR Kamioka underground site, Gifu prefecture



Map by Google





# Tunnel and Vacuum System

- **Tunnel** excavation finished by March 2014.
- Connection and leak test for 3km **Vacuum ducts** finished.  
Most of the vacuum tanks are also installed.
- Vacuum tanks installed, except for those for SR and TR.



3-km Tunnel and Beam Duct (Photo by S. Miyoki)



Center Cavern (March 2015)



- **Facility** construction finished:  
Wall painting, separation wall, Floor, Air flow, Electricity, Crane, Network, Laser clean room, Most of clean booths, Toilet, PHS, Spiral Ladder for 2<sup>nd</sup> floor, X-end shelter, ... .
- **Clean booth** for SR, ITM Cryostats, and 2<sup>nd</sup> floor will completed in FY2016.




Photo by S. Miyoki





# Cryogenic System

- Installation of **Cryostats and cryo-coolers** for them were finished. 6 of 8 **shield ducts** have been installed.
- Under leak test now. → used also in iKAGRA as parts of the vacuum system.
- On-site cooling test of the full system will be in FY2016.



Photo by K. Yamamoto




Photo by S. Miyoki




# Mirrors for iKAGRA

- iKAGRA optics are completed:  
Silica TMs, BS, PR3, PR2, MC mirrors.

Photos by Hirose



MCI(right) and MCo(left) inside vacuum chamber




Beam splitter during coating  
Characterization (370mm dia)


# Mirrors for bKAGRA

- Sapphire TMs, PRM, SRM, MMTs are to be done  
→ ETMs, PRM, SRM are being polished and all optics will be completed in the next FY.
- Sapphire R&D (test polishing/coating with a 200mm-dia crystal) was successful.

Photos by Hirose



Coated sapphire mirror (test piece)  
during figure measurement (200mm dia)





A brand-new c-plane  
sapphire bulk (223mm dia)



# Input Optics : Pre-Stabilized Laser

- **Pre-stabilized laser**

- Commercial laser source
- The pre-mode cleaner locked to the laser frequency, from the control room using the digital system.
- The laser frequency was locked to a fiber ring cavity.
  - Verified that the laser frequency is actually stabilized.



Pre-Stabilized Laser (Dec 2015)





# Input Optics : Mode Cleaner and IFI

## • Input Mode Cleaner

- All the three mode cleaner mirrors/suspensions were installed in the MCF and MCF chambers.
- First contact for all the three MC mirrors was removed.
- All the optical lever systems were installed.

## • Input Faraday Isolator

- The input Faraday isolator and almost all the related optics were installed in the IFI chamber.



Mode Cleaner Suspension in a vacuum tank (Nov. 2015)






# Vibration Isolation System

- The **prototype test of the Type-B** suspension at TAMA finished successfully.
- **PR3 suspension with a spare mirror** is being assembled. To be installed into the vacuum chamber in the next week.



Type-B prototype test at TAMA




Hanging test for PR3 Type-Bp system (outside the tank) at Kamioka site.




# Auxilliary Optics

- Auxilliary Optics :  
Optical baffles, Viewports, Optical lever, CCD monitors,  
Transmission monitor.





Optical level test at TAMA site



High-quality window assembled to flange  
(for laser input to the vacuum)

# Auxilliary Optics : Baffles

- #1 Arm baffles have been installed.
- #2 Cryo-shield duct baffles have been installed.
- #3, 4 Narrow-angle and large-angle baffles are in design and prototype test.
- #5 Small baffles : first articles delivered.





# Digital System

- Installation of **Digital Control system**, used for interferometer control and data acquisition, was almost finished.  
→ Can be monitored and controlled from the surface building.

Storage, Monitor and control at the surface building

Server room inside tunnel

Field racks in tunnel around the interferometer




Photo by O. Miyakawa

# **bKAGRA Plan**




# KAGRA Overall Schedule

- **iKAGRA** (2010.10 – 2016.3)

Michelson interferometer


- Baseline 3km room temp.
- Operation of total system with simplified IFO and VIS.



- **bKAGRA** (2016.4 – 2018.3)

Operation with full config.

- Final IFO+VIS configuration
- Cryogenic operation.




# KAGRA Overall Schedule

- **iKAGRA** (2010.10 – 2016.3)

Michelson interferometer


- Baseline 3km room temp.
- Operation of total system with simplified IFO and VIS.



- **bKAGRA** (2016.4 – 2018.3)

Operation with full config.


- Final IFO+VIS configuration
- Cryogenic operation.





# Current Overall Roadmap

- Summing-up the bottom-up schedule.  
Critical tasks : Clean booth, Cryo-payload, Vibration isolation, interferometer commissioning, ...  
→ will be discussed together with top-down requirement.



- The **KAGRA** infrastructure is almost completed.
- **Installation and commissioning for iKAGRA** operation are in progress rapidly.
- The schedule is still tight for observation run by the next March.
  - Ways to compress the schedule is being discussed.
- **Preparations for bKAGRA** are in progress in parallel.



**End**