






Commissioning Procedure for bKAGRA Phase 1


Yuta Michimura

Department of Physics, University of Tokyo

see, also, [JGW-T1605595](#)
for interferometer design and commissioning schedule

Vacuum Layout

- Legend
 -  chamber
 -  duct
 -  bellows
 -  gate valve
 -  optical table



8.31

Expected Situation

EYT BRT installed
(6.2-8.24)

- PSL & IMC ready, beam reached PRM (by 8.31)
- BS (by 4.13) and PRs (by 7.6) ready
- SR2 also ready (by 7.31)

Yarm evacuated

GV closed


PR3-2 not connected

Xarm evacuated

bellows around BS
not connected

bellows between SR2 and SR3
not connected

SR3 installation (7.14-12.19)



9.1-9.8


Connect PR3-2 Duct

- connect PR3-2 duct to start initial alignment
- connect it after the start of ETMY CRYp installation

ETMY CRYp installation starts (9.1-10.31)

connect PR3-2 duct

EXT BRT installation starts (9.4-11.24)



SR3 installation (7.14-12.19)

9.11-9.15

Alignment from IMMT to PR3

- beam spot on PR3 has to be off the center by -5 mm in Y, since there's no ITM wedge


ETMY CRYp installation
(9.1-10.31)

steer IMMT2 to center
the beam on PRM and PR2

EXT BRT installation
(9.4-11.24)

steer PR2 to -5 mm off
in Y from the center of PR3


SR3 installation (7.14-12.19)



9.18-9.22

Alignment from PR3 to Xend

- need to calculate the beam position on GV windows



9.25-9.29

Alignment from BS to Yend

- need to calculate the beam position on GV windows

ETMY CRYp installation
(9.1-10.31)

Thorlabs PDA100A
(DC PD)


?? mm of the center of GVitmy window

EXT BRT installation
(9.4-11.24)

steer BS to reach EYA

+5.6 mm off the center in Y of EXT BRT
(although the beam reach EXT, BRT is not ready yet at this point)


SR3 installation (7.14-12.19)



10.2-10.27

Beam Collimation

- measure the beam profile at PR3, PR2 and IXA (or IYA)
- adjust PR2-PR3 lengths if beam looks bad (we won't try PRMI at first, so we don't have to move PR2/3 if the beam is not terrible)



ETMY CRYp installation (9.1-10.31)

block so that beam don't reach EYC

EXT BRT installation (9.4-11.24)

block so that beam don't reach EXT

beam profiling (adjust PR2-3 length)

beam profiling

SR3 installation (7.14-12.19)

11.1-11.7

Align ETMY

- align ETMY right after ETMY CRYp installation completion
- also align TMSY

ETMY CRYp installation done
align ETMY so that the beam reach REFL

slit at EYA for ETMY alignment

align TMSY BRT in-vac
(ETMY transmission 5-10ppm;
maybe too dim to align BRT; use green??)


EXT BRT installation
(9.4-11.24)

block so that beam don't reach EXT

Thorlabs PDA100A
(DC PD)

SRM installation starts
(10.31-3.2)

block so that beam don't reach SR3
SR3 installation (7.14-12.19)



11.8-11.14

Align Aux Optics

- align REFL, POP, TRY

align TRY table optics (maybe too dim)

align POP in-vac optics


EXT BRT installation (9.4-11.24)

align REFL table optics

block so that beam don't reach EXT

SRM installation (10.31-3.2)

block so that beam don't reach SR3
SR3 installation (7.14-12.19)



11.15-11.21

Prepare for EY Evacuation

- preparation works before evacuation

prepare for EY evacuation


EXT BRT installation
(9.4-11.24)

align POP table optics

block so that beam don't reach EXT

SRM installation
(10.31-3.2)

block so that beam don't reach SR3
SR3 installation (7.14-12.19)




11.22-12.8

EY Evacuation

- monitor beam at REFL, POP, TRY during evacuation
- also roughly align TMSX BRT and TRX optics (alignment without ETMX; +5.6 mm off the center in Y at EXT)


evacuate EYA+EYC



12.8

EY Cooling Starts

- monitor beam at REFL, POP, TRY, TRX during cool down




12.20-26

Alignment from BS to AS

- align SR3 to center the beam on SR3 (CHECK: how much offset?)
- steer SR3 to center the beam on SR2
- measure beam profile at SR2 and SR3
- AS for Phase 1 is a reflected beam from SR2, extracted at SR3 chamber

cool down ETMY



SR3, SR2 alignment
beam profiling


SRM installation
(10.31-3.2)

SR3 installation done

1.8-2.2

ETMX Installation

- during ETMX CRYp installation, initial alignment team have spare time
- align AS
- we can open GVetmy if we have time
- we can also connect bellows? in central area (but we might have to remove again for PR2-3 length adjustment for PRMI mode stabilization, after March)




2.5-2.9

Align ETMX

- align ETMX right after ETMX CRYp installation completion
- also, fine align TMSX and TRX

cool down ETMY



fine alignment of TMSX BRT and TRX table optics (maybe too dim)

slit at EXA for ETMX alignment


ETMX CRYp installation done align ETMX so that the beam reach REFL

SRM installation (10.31-3.2)

2.12-2.16

Michelson LSC

- lock Michelson with AS_Q




2.19-2.23

Prepare for EX Evacuation

- preparation works before vacuation

cool down ETMY



fine alignment of TMSX BRT and TRX table optics (*maybe too dim*)

prepare for EX evacuation

SRM installation
(10.31-3.2)

2.23-3.2

EX Evacuation

- monitor beam at REFL, POP, TRY, TRX, AS during evacuation


cool down ETMY

fine alignment of TMSX BRT and TRX table optics (maybe too dim)

evacuate EXA+EXC

keep GVetmx closed (we can open this if we have spare time)


SRM installation done (3.2)



3.2-3.31

EX Cooling, Test Run


- monitor beam at REFL, POP, TRY, TRX, AS during cool down
- keep Michelson locked during cool down until 3.31
 - Cryogenic Michelson Test Run (bKAGRA Phase 1 complete)



Apr-Jun

PRMI

- PR2-PR3 length adjust
- PRMI alignment, locking
- connect remaining bellows/ducts
- evacuate central area
- open GV's



cool down ETMY

PR2-PR3 length adjust
(Michelson re-alignment needed)

PRM alignment
to make PRC

central area evacuation

cool down ETMX

lock PRMI
with ASC

To Be Discussed

- TMS BRT installation schedule and other AOS related issues [Akutsu, Uchiyama, Michimura]
 - considering wedge, ETMs should be installed before BRT alignment, but transmitted beam from ETM is too dim (~ 0.1 uW); use green?
 - when to install narrow-angle baffles?
- Wide-angle baffles (for Pcal and main beam) compatible with ETM HR camera? [Akutsu, Kokeyama, Inoue]
- Confirm beam spot positions at GVs [Michimura, Aso]