

# Construction status and plan-2

Masaki Ando (Kyoto Univ.)

# Outline

---

- Master schedule and subsystem bottom-up plans
- Progress evaluation
- Risk Management



# Last PAB Report

---

## PAB report (p.3)

- We believe the project needs a more systematic technique for monitoring of status and plans, in effect, some version of a performance measurement system. ... We recommend that some form of baseline planning and performance assessment be added to the project.

### ⇒ Progress Evaluation

- A key element in this performance measurement system will be establishing an integrated schedule, built up from the individual subsystem schedules.

### ⇒ Master schedule / Bottom-up Plans

# Master Schedule/Bottom-up plan

---



- Update of the KAGRA (LCGT) construction schedule.
  - Mainly because of delay in the excavation schedule.
  - Good chance to refine the schedule.



- Roadmap special working group
  - Iteration between the project constraint and the bottom-up plan.
  - Open discussions in the collaboration
    - Recommendation approved by EC (Jan. 2012).



# Major milestones of KAGRA



# Important Updates

- Updates from the previous schedule.
  - Excavation end ~1 year delay
  - Longer iKAGRA commissioning term
    - \* 18 months after tunnel finish → 21 months
  - No Silica RSE step
    - New plan: iKAGRA → Silica DRMI → Sapphire RSE
  - Minimized delay in observation start.
    - \* First observation run March 2018 (end of FY2017) with bLCGT full configuration.
    - \* Noise hunting and tuning for full performance → Observation phase from Sept. 2018.



# Progress Evaluation

- Schedule management system for quantitative evaluation of project progress.



- Progress evaluation by a 'Milestone scheme'.
  - Set ~10 milestones for each subsystem, picked up from a detailed schedule of each subsystem.
  - Status for the milestones will be checked in regular meetings, progress evaluation with ~20% resolution.
  - The status will be open for all the collaborators.
  - A software and network system :  
MS Project and Web server for it.  
The system are being prepared in SEO.


# Progress evaluation system

The screenshot shows a web browser window titled 'プロジェクト センター - Project Web App - Windows Internet Explorer'. The address bar shows the URL 'http://gwlcgt.icrr.u-tokyo.ac.jp/13013/pwa/projects.aspx'. The browser's menu bar includes 'ファイル(E)', '編集(E)', '表示(V)', 'お気に入り(A)', 'ツール(T)', and 'ヘルプ(H)'. The page content features a navigation menu on the left with 'プロジェクト' selected. The main area displays a table of project information:

プロジェクト名	開始日	終了日	達成率	付
LOGT-Progression	2010/03/25	2019/04/16	0%	4

Below the table, there are several tabs for dates: 2012/02/12, 2012/02/19, and 2012/02/26, each with a weekly calendar view.

LOGT Schedule  
(Microsoft Project on Web server)  
Currently, SEO and Subsystem Chiefs  
have access accounts.





# Risk Management

---

- Information of **potential risks** are being summarized as a part of schedule management.
  - Effective distribution of project resources.
  - Careful progress evaluation for major risk factors.
  - Back-up plans to Minimize project delay.





Technical and schedule risks by each subsystem  
→ Being summarized up by SEO.


# Appendix



# Major milestones of KAGRA



# Example of Detailed Schedule












# iLCGT commissioning (- 2015.12)

## iLCGT configuration

- Room-temp. test masses suspended by Stack-B isolators
- FPMI with 2.93 km arm cavities
- Low laser power ( $\sim 40\text{W}$  source).
- On-site test of VIS and Cryo-system at the end rooms.

iLCGT obs. run  
in Dec. 2015  
 $\sim 1$  month



## Type-A isolator full-system test

- Room-temp. test  
Sapphire (?), 23kg, 290K
- Tall seismic isolator  
IP + GASF + Payload



## Stack-B system

- Test mass and  
Core optics (BS, FM,..)  
Silica, 10kg, 290K
- Seismic isolator  
Stack + Type-B Payload



## Cryogenic system test

- Cryostat + Rad. shield duct
- Cryo-cooler
- Cryogenic payload
- Fixed Type-ASAS


# bLCGT commissioning 1 (- 2016.9)

## bLCGT1

### (DRMI, Cryo full system)

- VIS upgrade to Type-B for core optics
- Center interferometer (DRMI) with room-temp. test masses.
- Full test of cryogenic test-mass system (Type-A SAS + Cryo-system)

### Center IFO (DRMI)



### Cryogenic test mass full system test

- Cryogenic test mass  
Sapphire, 23kg, 20K
- Type-A isolator
- Cryostat + cryo-cooler



### Type-B system

- Core optics (BS, RM, ...)  
Silica, 10kg, 290K
- IP + GASF + Payload
- Stack for aux. optics



### Stack-B system

- Test mass  
Silica, 10kg, 290K
- Seismic isolator  
Stack + Type-B Payload






# bLCGT commissioning 2 (- 2017.8)

## bLCGT full configuration

- 3 km arm cavities
- RSE with power recycling
- Sapphire test masses operated at room temp.



## Cryogenic test mass

- Cryogenic test mass  
Sapphire, 23kg, 290K
- Type-A isolator
- Final payload in cryostat



## Type-B system

- Core optics (BS, RM ,...)  
Silica, 10kg, 290K
- IP + GASF + Payload
- Stack for aux. optics






# Cryogenic operation (- 2018.3)

## bLCGT configuration

- Cryogenic test masses
- 3 km arm cavities
- RSE with power recycling

first science run  
in Mar. 2018  
~1 month



## Type-A system

- Cryogenic test mass  
Sapphire, 23kg, 20K
- Tall seismic isolator  
IP + GASF + Payload



## Type-C system

- Mode cleaner  
Silica, 1kg, 290K
- Stack + Payload



## Type-B system


- Core optics (BS, RM, ...)  
Silica, 10kg, 290K
- IP + GASF + Payload
- Stack for aux. optics



# Tuning and observation (2018.4 -)

## Tuning and observation run with bLCGT full configuration

- Cryogenic test masses
- 3 km arm cavities
- RSE with power recycling



### Type-A system

- Cryogenic test mass  
Sapphire, 23kg, 20K
- Tall seismic isolator  
IP + GASF + Payload



### Type-C system

- Mode cleaner  
Silica, 1kg, 290K
- Stack + Payload



### Type-B system

- Core optics (BS, RM, ...)  
Silica, 10kg, 290K
- IP + GASF + Payload
- Stack for aux. optics

