

# KAGRA Cryogenics

Cryostat, 4K Cryocooler Unit, Shield Duct  
and  
Cryopayload





2012.04.18

Overview Definition and scope of the subsystem

Cryostat	4 sets
4K Cryocooler unit	16 sets (4 for each cryostat)
Shield duct with 80K PTC units	8 sets
Cryogenic payload	4 sets
Monitoring cryogenic equipments	

In charge of	Design
	Prototype test (if possible)
	Manufacture
	Inspection
	Storage and Transportation
	Installation

*Details of cryogenic payload will be given by K. Yamamoto.*



## Overview Important interfaces (1)

Vacuum space	Low outgassing Materials: vespel, thin SI, Coating: DLC on baffle, shield Polishing: inner wall of chamber, duct, shield Leakage, accumulation of condensable gas
SAS	Chamber connection at the top flange of cryostat 300K part to cryopayload
Layout	Distance to gate valve flange Anchor against atmospheric pressure
Tunnel	Transport through arm tunnel. Layout in laboratory, pit, gas piping, target position of installation Crane or machine for loading/unloading of heavy components. Waste heat from compressors Soundproofing area for compressors Space for storage
Mirror	Scattering Absorption

## Overview Important interfaces (2)

Aux. Optics	View port, optical lever, CCD camera(?), fiber scope(?), actuator, cryo baffle with vibration isolation		
Interferometer	Aperture of thermal radiation baffle Edge scattering		
Analog electronics	Thermometer monitor Drive signal of rotary valve Gas piping		
Measurement Instrum. Digital system	Thermometer	/Cryostat	Si diode 28 PtCo 26 Heater 2 Spare wiring 6
		/Cryocooler unit	Si diode 11 PtCo 4 Heater 2
		/Compressor ext. control	6 channel
	Pressure monitor	Vacuum	
		He gas supply/return	

## Overview Important interfaces (3)

Data acquisition	Regular maintenance	Compressor Cryocooler
Clean environment	Assembling in JIS class 7 (US 10000) Cryostat Cryocooler unit Shield duct Assembling/Installation in JIS class *** Cryopayload	

## Overview Design phase

Cryostat (Cryochamber + Thermal shields)	: Almost fix.
4K cryocooler unit	: Almost fix.
Shield duct	: Continue.
Monitor of cryogenic equipments	: Continue.

## Status of manufacturing

## iKAGRA Target specifications

Two cryostats in center room : Same as 300K vacuum chamber  
(Another two in end rooms : separated by gate valves)


4K cryocooler units in center room : stop in iKAGRA operation

Shield duct : not equipped  
(a prototype is equipped at one end room)

Cryopayload : not equipped

# iKAGRA Final design (1)

## Cryostat (cryochamber)




Toshiba



# iKAGRA Final design (2)


## Cryostat (thermal shields)





Toshiba

# iKAGRA Final design (3)

## 4K Cryocooler unit





## iKAGRA Schedule


- 2011fy Cryostat : Purchase and machining of components.  
Assembling 4K Cryocooler unit (7)
- 2012fy Assembling Cryostat (4) and 4K Cryocooler unit (9)  
Performance test
- 2013fy Storage
- 2014fy Start carry in and installation.

## iKAGRA Quality assurance

Cryostat : Vacuum leak test at the manufacturer (2012fy)

4K Cryocooler : Vacuum leak test at the manufacturer (2011fy and 2012fy)

# iKAGRA Installation scenario




## iKAGRA Risk management

- Transportation through arm tunnel* Passing test by dummy model with same size.  
Correct the narrow path .  
(Require to be a part of tunnel construction.)
- Leakage* Same as 300K vacuum chamber/components

# bKAGRA Requirements

Cool test mass down to 20K and keep the temperature.



## Cryostat

View ports with shutter

$\phi 900$  connection flange to SAS-A

$\phi 800$  service port

Hinged door on radiation shields

Two way 8K cooling path

2 of 5N8 Al bars -> inner shield

other 2 -> cryopayload

## 4K Cryocooler unit

Cooling power on the connection.

8K path: 2.5W or more at 9K

80K path: 35W or more at 70K

Vibration amplitude at the connection.


8K path: 100nm or less

80K path: 100nm or less

Toshiba


# bKAGRA preliminary design

Cryostat  
4K Cryocooler



Same design as iKAGRA  
+ Extend 8K conduction bar  
Two way of 8K path  
+ Heat link to Cryopayload

Shield duct



Length 17m

Vacuum duct o.d.  $\phi 1000$  /  $\phi 800$



Baffles stop 300K radiation from the arm



## bKAGRA Schedule

- 2011fy Cryostat : Purchase and machining of components.  
Assembling 4K Cryocooler unit (7)  
Performance test of Cryocooler units.
- 2012fy Assembling Cryostat (4) and 4K Cryocooler unit (9)  
Performance test of Cryostats and Cryocooler units.  
Design and trial manufacture a prototype shield duct.
- 2013fy Storage Cryostats and 4K cryocooler units.  
Manufacture shield ducts.
- 2014fy Start carry in and installation.  
Two Cryostats install to the center room.  
Other two install to each end.

## bKAGRA Prototype test



## 4K Cryocooler unit

- Performance test
  - Load map
  - Vibration measurement



- Thicker 80K conductor.
- Fix connection hoses.
- Thicker upper plate.
- Increase number of bolt. for conductor connection.
- Shorter conduction paths.
- Strengthen support posts.

## bKAGRA Quality assurance

Kashiwa 1/4 cryosystem


Scale model experiment of shield duct.  
Dummy test mass cooling.

Cryostat in a end room with a prototype shield duct  
+ SAS type-A  
+ Clean area

Installation test  
Performance test of cooling.

## bKAGRA Installation scenario

Cryostat  
4K Cryocooler unit



Carry in schedule is same as iKAGRA

Floor works/sole plate installation

~ 1 month, 5 workers

~ 2 weeks for curing

Assembling in end room

~ 1 month, 5 workers, 1 inspector

Shield duct

Depends on budget and manufacturing.

## bKAGRA Risk management

Budgetary request

Maintenance expenses

Operation expenses

Business withdrawal by the company that produces necessary component

Excess heat load

Remove origin(s)

Decrease heat into 8K cooling line

Excess vibration on inner shield      Put vibration Isolator

Dust control failure

Time constant of large cryogenic system


Leakage in cryogenic operation

Life/maintenance period shortening in humid environment



# Appendix A. Design changes that have been made with the suggestions in the 1st external review

Boost initial cooling by radiation heat transfer


Y.Sakakibara Jul. 2011



Conduction



Conduction + Radiation



## *Status of manufacturing*

## Cryostat

Four Cryochambers with shields

Contract with Toshiba in FY. 2011.

Mechanical analysis done.  
Thermal analysis done.  
Machining for components.  
Partially assembling.

FY. 2012      Successful bidder : Toshiba


Assembling of cryostats.  
Test of cooling performance.  
Manufacture a shield duct by way of experiment.

### Issues

Selection of material for view port windows.  
Fix a specification number of wiring in the cryostat.

# SUS304 t70 plate for sole of cryostat inspection/receiving/transfer


Daiwa shearing Kasuga factory






# SUS304 large flange

Shimoda Flange Aioi factory



# Machining parts at Toshiba Keihin Factory



# Inspection and receiving at Toshiba Keihin Factory

2012.03.30



## *Status of manufacturing*

## Pulse Tube Cryocoolers

2012 Mar.      Inspection and receiving

9 sets of 4K pulse tube cryocoolers from SHI.  
2 sets of 50K pulse tube cryocoolers from JAW.

Storage : ICRR Kashiwa Lab.

2012 June ~

It will carry to the factory for assembling low vibration units.

Issues

Measure cooling power under certain heat loads and make load maps.

## *Status of manufacturing*

## 4K Cryocooler Unit

Manufacture 7 units in FY. 2011 and 9 units in FY. 2012.

Contract with JECC Torisha in FY. 2011.

Prototype test finished.  
Design for production done.  
Assembled 7 units.

2012 Mar. Inspection and receiving.

FY. 2012 Successful bidder : JECCTorisha

Manufacture 9 units.

Performance test.

Lend 8 units to Toshiba for test of cryostats.





### Issues

Establish a tight anchoring method to the ground.

Reinforcement of VRS and supporting post of cooling paths.


# Assembling 4K cooler unit

JECC Torisha Kawagoe factory





# Assembling 4K cooler unit

JECC Torisha Kawagoe factory



80K thermal conductor





8K thermal conductor



Vespel support rod

# Inspection and storage





## Status of manufacturing

## Shield Duct

- FY. 2011      Basic studies for thermal radiation protection.  
Designing thermal radiation baffle configuration.  
Prototype design in progress.
- FY. 2012      Design continuation with Toshiba.  
Manufacture one set with single stage PTCs.
- Issues.        Find a tolerable temperature distribution.  
Optimize a thermal resistance distribution and  
configuration of PTCs.

*Completion will depend on a success of Budgetary request.*




図4.1 ダクトシールド外形図