MIF Report for the bKAGRA Phase 2,3 Evaluation Meeting 2021

Yuta Michimura

Department of Physics, University of Tokyo

Scope of this report

- Here, we discuss MIF activities after bKAGRA Phase 1, until the first observing run (2018.5-2020.2)
- Focus on
 - procurement and installation activities
 - calculation and simulation activities
- Commissioning activities at the site will be reported by commissioning team

Legend:

(almost) done

e

Half done

Designing

Thinking



Procurement & Installation Tasks

- RF cables and circuits © (Upgrade of VCO for RefCav?)
- ALS scheme (Upgrade of fiber noise cancellation?)
- Optical layout of optical tables
- High power upgrade of REFL port (beam dumps)
- In-vac RF PD and RF QPD 8
- DC QPD (do we keep using oplev QPDs?)
- In-vac steering mirrors [with IOO/AOS] (p-pol around IFI and OFI, beam dumps; around IFI on-going, around OFI not yet)
- Beam shutter and OMC upgrade [with IOO] (installed but not sufficient)
- Safety guard around output optics [with IOO] (screw heads need to be made black)
- Upgrade of Mach-Zehnder modulator [with IOO] (installed but not sufficient)

Calculation & Simulation Tasks

- Initial alignment scheme [©]
- Coil drivers for cryopayload (switch necessary for O4)
- SRM transmission for O3 and O4 ©
- IFO configuration, sensitivity calculations for O3 and O4
- ITM inhomogeneity, birefringence, asymmetry (further study necessary to evaluate the effects of birefringence)
- LSC modeling
- ASC modeling
- ALS modeling ©

Other Notes

- Work division and collaboration between the Commissioning Team didn't work well
- Unclear scope:
 - MIF Subgroup (Chief: Michimura)
 - Commissioning Team (Leader: SEO Miyakawa)
 - RSE Task Force (Leader: Nakano / SEO Ando)

Evaluation Summary

- Minimum calculations and items necessary for the RSE lock was prepared successfully for O3.
- How to proceed with in-vac items is not yet fixed. Manpower not allocated.
- Simulation activities are quite active than ever with new people. Hope to continue the activity.